

HAZEL SITE PROGRESS PHOTOS

November 30, 2018



HAZEL PROJECT VIEW FROM ROAD



BLOCK "E"

WORKS IN PROGRESS:

- ❖ West side, East side, North side External Painting 2 coat putty completed ,1 coat primer completed– 100%
- ❖ South side External Painting 2 coat putty completed 95%, 1st coat primer application completed 95%
- ❖ OTS plastering completed 100%,OTS putty in progress
- ❖ Toilet wall Tado completed 115 flats, Floor Tiling completed 124 flats, Wet area Waterproofing completed 126 flats
- ❖ Internal 1st coat putty completed 115 flats, 2nd coat completed 85 flats, Primer application completed 70 flats, Emulsion 1st coat 18 flats completed, balance in progress
- ❖ Internal plastering & Door frame fixing completed 126 flats, Door shutter fixed in 80 flats
- ❖ Corridor plastering completed upto 14th floor
- ❖ Upvc window fixing completed 60 flats, Balcony grill fixing completed 112 flats
- ❖ Electrical wall chasing ,piping & Plumbing chasing , piping completed 126 flats
- ❖ Electrical wiring completed 80 flats,Toilet suspended pipelines completed 80 flats, Shaft vertical pipelines completed 40%, balance in progress
- ❖ Kitchen Granite 121 flats completed, balance in progress
- ❖ Toilet false ceiling completed 6 flats,balance in progress
- ❖ Sanitary fittings fixed in 2 flats



BLOCK 'E' – COMPLETED UNIT



BLOCK 'E' –WORKS IN PROGRESS



BLOCK 'E' – WORKS IN PROGRESS



BLOCK 'E' – EAST ,WEST & NORTH ELEVATIONS



BLOCK 'E' – SOUTH ELEVATION

