

HAZEL SITE PROGRESS PHOTOS

FEBRUARY 28, 2019



Hazel project entrance VIEW FROM ROAD



BLOCK C NORTH SIDE

WORKS IN PROGRESS:

- ❖ Block work & Ceiling Plastering & wall plastering completed
- ❖ Toilet wall dado 52 nos flats and floor tile 38nos flats completed
- ❖ Plumbing shaft vertical in progress in 1,2,8& 9 series
- ❖ Fire fighting vertical line in progress and fire box fixing in progress
- ❖ Main door shutter 56 nos flat completed and flat inside door shutter 38 nos flat completed
- ❖ North side external plastering 100% completed and 2ND putty 80% primer 70% completed plastering pending in 5 series balcony (hoist location)
- ❖ OTS 5nos plastering completed and 1nos in progress
- ❖ Staircase granite fixing completed upto 10th floor
- ❖ Water proofing screed upto completed 9th floor balance in progress
- ❖ Terrace OHT completed &OHT 2wall shuttering in progress , staircase head room 1 no completed



BLOCK 'C' – WORKS IN PROGRESS



BLOCK 'C' – NORTH WEST & WEST ELEVATION



BLOCK 'C' – EAST & SOUTH WEST ELEVATION

