

HAZEL SITE PROGRESS PHOTOS

FEBRUARY 28, 2019



HAZEL PROJECT ENTRANCE VIEW FROM ROAD



BLOCK "D"

WORKS IN PROGRESS:

- ❖ Block work completed and ceiling plastering completed
- ❖ Second floor toilet wall dado in progress
- ❖ Internal Plastering completed.
- ❖ East side external plastering completed
- ❖ External plastering north side completed and south side 80% completed
- ❖ Sunken water proofing upto 3rd floor in progress
- ❖ Toilet plumbing concealed progress in 7th floor
- ❖ Upto 5th floor 1st coat internal putty completed
- ❖ OHT structure completed Terrace screed concrete 75% completed balance in progress .



BLOCK 'D' – WORKS IN PROGRESS



BLOCK C, D & E VIEW FROM CLUB HOUSE



09 03 2019