

HAZEL SITE PROGRESS PHOTOS

FEBRUARY 28, 2019



HAZEL PROJECT VIEW FROM ROAD



BLOCK "F"

WORKS IN PROGRESS:

- ❖ Block work completed.
- ❖ External 2 coats plastering, putty & primer completed
- ❖ Toilet rough plaster completed & Ceiling plastering completed
- ❖ Internal Plastering completed
- ❖ Sunken water proofing upto 10th floor completed
- ❖ Internal 1st coat putty completed upto 5th floor and 6th floor in progress
- ❖ Wall tile dado 42 flats and floor tile 21 flat completed
- ❖ Terrace Lift wall concreted .OHT I completed OHT 2 cover slab and staircase head room shuttering in progress
- ❖ Balcony shaft and kitchen plumbing work in progress
- ❖ Terrace water proofing in progress
- ❖ Fire fighting vertical line works is in progress



BLOCK 'F' – WORK IN PROGRESS



BLOCK 'F' – NORTH & EAST ELEVATION



BLOCK 'F' – SOUTH WEST ELEVATION

