

HAZEL SITE PROGRESS PHOTOS

JANUARY 31, 2019



HAZEL PROJECT VIEW FROM ROAD



BLOCK "F"

WORKS IN PROGRESS:

- ❖ North side External 2 coats plastering, putty & primer completed
- ❖ Toilet rough plaster completed upto 13th floor & Ceiling plastering completed upto 12th floor
- ❖ Internal Plastering 154 flats completed balance in progress
- ❖ Sunken water proofing upto 5th floor completed balance in progress
- ❖ OTS plastering 2nos completed out of 5 nos
- ❖ Corridor plastering completed upto 13th floor
- ❖ Internal 1st coat putty completed upto 5th floor
- ❖ Wall tile dado 5 nos flat completed
- ❖ East side External plastering 90% completed
- ❖ South side external plastering completed
- ❖ Terrace Lift wall concreted .OHT wall shuttering in progress



BLOCK 'F' – WORK IN PROGRESS



BLOCK 'F' – TILING WORK & PLASTERING WORK



BLOCK 'F' – NORTH, SOUTH, WEST ELEVATIONS

