

HAZEL SITE PROGRESS PHOTOS

September 30, 2018



HAZEL PROJECT VIEW FROM ROAD



BLOCK 'C' – WORKS IN PROGRESS

BLOCK 'C' –WORKS IN PROGRESS:-

- ❖ Outer Periphery Block work & inner blockwork completed upto 14th floor
- ❖ Ceiling plastering completed upto 10th floor,11th floor in progress
- ❖ Internal plastering completed 27 flats, balance in progress, 1st coat putty in progress
- ❖ MEP works completed upto 7th floor, 8th floor in progress
- ❖ North side External 2nd Coat Plastering in progress, West side preparation to start rough coat plaster in progress
- ❖ Door frame fixing in progress
- ❖ Chajja , Lintel works, waterproofing works in progress
- ❖ Balcony grills fixing completed 40% , balance in progress
- ❖ South side scaffolding in progress



BLOCK 'C' – EAST & SOUTH ELEVATION



BLOCK 'C' – WORKS IN PROGRESS

