

HAZEL SITE PROGRESS PHOTOS

September 30, 2018



HAZEL PROJECT VIEW FROM ROAD



BLOCK 'E' –WORKS IN PROGRESS

BLOCK 'E' WORKS IN PROGRESS:-

- ❖ West side & East side External Painting 2 coat putty completed ,1 coat primer completed– 100%
- ❖ South side External Painting 2 coat putty completed 95%, 1st coat primer application completed 95%
- ❖ North side External Plastering 98% completed, 2 coat putty & 1st coat primer 93% completed
- ❖ OTS plastering completed – 100%,OTS putty application in progress
- ❖ Toilet wall Tado completed 76 flats, Floor Tiling completed 62 flats, Wet area Waterproofing completed 123 flats , balance in progress
- ❖ Internal 1st coat putty completed 102 flats, 2nd coat completed 60 flats, Primer application completed 36 flats, balance in progress
- ❖ Internal plastering completed 118 flats, balance in progress, Toilet rough plastering completed 126 flats
- ❖ Door frame fixing completed 122 flats, balance in progress
- ❖ Corridor plastering completed upto 12th , 13th floor in progress
- ❖ Upvc window fixing completed 36 flats, Balcony grill fixing completed 112 flats, balance in progress
- ❖ Electrical wall chasing ,piping completed 122 flats, Plumbing chasing , piping completed 123 flats , balance in progress
- ❖ Kitchen Granite 66 flats completed, balance in progress



BLOCK 'E' –WORKS IN PROGRESS



BLOCK 'E' – WORKS IN PROGRESS



BLOCK 'E' – EAST ,WEST & NORTH ELEVATIONS



BLOCK 'E' – SOUTH ELEVATION

